# ROAD WEATHER INFORMATION SYSTEM DEVICE TESTING - LEVEL B

Project Name:			Test Date:
RWIS # Nearest Side Street			NB/SB/EB/WB/Median
testing demonstrates that	at each device is ful nd manufacturer's	lly operational from the consoftware. After the Con	d Weather Information System. Level B device designated control center to the work site with tractor's verification test, the Department will
PRIOR TO LEVEL B TESTI	NG, ENSURE THAT	NETWORK COMMUNICA	ATIONS SYSTEM TESTING IS COMPLETE.
IS NETWORK COMMUNI	CATION SYSTEM T	ESTING COMPLETE?	
YES	N/A		
IF YES, TEST DATE:	TEST R	ESULT: PASS	FAIL
IF PASS, BEGIN LEVEL	B TESTING		
IF FAIL, REPEAT NETV	VORK COMMUNIC	CATIONS TESTING AFT	TER TROUBLESHOOTING
IF N/A, EXPLAIN			
Testing Software Nam	e:		
Test Location:			
Service Pole No.:			
RWIS Manufacturer: _			
RWIS Model No.:			
RWIS Serial No.:			
RWIS Communication	Mode with Cente	er: Fiber Othe	r If Other List:

### 1: CAMERA

No.	Task	Required Value	Actual Value	Pass	Fail	Comments
1.	Verify PTZ operation					
II.	Obtain color video still frame image	Max. 8 preset images in				
		every 5-10 minutes				
III.	Continuous Pan rotation	360°				
IV.	Variable Pan Speed	0.5° per second to 225° per second				

Page 1 of 3 Date: Jan. 05, 2009

### NEW JERSEY DEPARTMENT OF TRANSPORTATION

# ROAD WEATHER INFORMATION SYSTEM DEVICE TESTING - LEVEL B

Project Name:				 Test Date:	
	IS # Route: _ rest Side Street Name:		MM	NB/SB/EB/WB/Median	
V.	Vertical Tilt range	180° of movement (0° to 90° down to 0°, with video rotation)			
VI.	Variable Tilt Speed	0.5° per second to 60° per second			
VII.	Zoom	Up to 10X Digital			
VIII.	Verify capability to configure	Up to 64			

Page 2 of 3 Date: Jan. 05, 2009

### NEW JERSEY DEPARTMENT OF TRANSPORTATION

# ROAD WEATHER INFORMATION SYSTEM DEVICE TESTING - LEVEL B

Project Name:	Test Date:
RWIS # Route: M Nearest Side Street Name:	MM NB/SB/EB/WB/Median
LEVEL B TEST RESULTS:  PASS	FAIL
Correction Work Items:  1  2  3  4  5	
We agree that Level B testing of the Road Weather Info information above accurately represents the results of Contractor Name:	ormation System has been performed and that the the test.
Corrected Work Items:  1	ITS Inspector Signatures & Date

Page **3** of **3** Date: Jan. 05, 2009