

FY 2015 MAJOR PROJECT STATUS

DVRPC

Princeton-Hightstown Road Improvements, CR 571

COUNTY: Mercer

MUNICIPALITY: West Windsor Twp

STATUS: Construction is programmed for \$10 million total in FY18 and FY19 of the FY2016 NJ TIP.

South Pemberton Road, CR 530, Phase 2

COUNTY: Burlington

MUNICIPALITY: Pemberton Boro, Pemberton Twp, Southampton Twp

STATUS: County will be submitting a final PS&E package and an ER to NJDOT Local Aid at the end of August 2015. County also submitted NJ DEP permits. The NJ Pinelands permit has been issued to the county. Note that this project's Phase 1 construction has been completed. \$15.151 million STP-STU funds are programmed in the FY2016 NJ TIP for construction in FY16 and FY17.

Trenton Amtrak Bridges

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: This project appears on the FY2016 NJ TIP. Environmental document and Right-of-Way authorization have been completed in July 2015. A draft concept was developed to replace the East State Street Bridge. The revised scope of work costs \$32 million to construct. A meeting with Trenton officials was conducted, and NJDOT has requested support for the single bridge option from the City of Trenton. Project expects to receive authorization to advertise on or after May 2020 and be substantially completed on or after October 2021.

Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass

COUNTY: Mercer

MUNICIPALITY: Lawrence Twp, West Windsor Twp

STATUS: This project appears on the FY2016 NJ TIP with a \$14.150 million federally funded construction phase in FY16 and FY17. Right of Way was authorized in late September 2014. Project expects to receive authorization to advertise in late August 2016 and award the contract towards the end of 2016.

Route 30, Atco Avenue to Route 206

COUNTY: Camden, Atlantic

MUNICIPALITY: Waterford Twp, Chesilhurst Boro, Winslow Twp, Hammonton Town

STATUS: Concept Development was completed on June 15, 2015. Construction will be delayed by a year and has been programmed for \$11.448 Million STATE funds in the FY2016 NJ TIP. Project expects to receive authorization to advertise in mid-January 2018, award the contract around the end of March 2018, and be substantially completed in March 2020.

FY 2015 MAJOR PROJECT STATUS

DVRPC

Route 30, Blue Anchor Dam

COUNTY: Camden

MUNICIPALITY: Winslow Twp

STATUS: Project received authorization to advertise on August 29, 2014 and awarded the contract on November 26, 2014. It will be substantially completed by end of October 2015.

Route 38, Route 30/130 to Nixon Drive

COUNTY: Burlington, Camden

MUNICIPALITY: Maple Shade Twp, Cherry Hill Twp, Pennsauken Twp, Moorestown

STATUS: Project received authorization to advertise on December 15, 2014 and as of June 3, 2015, has been substantially completed.

Route 38, Rt 295 to Rt 206

COUNTY: Burlington

MUNICIPALITY: Mount Laurel Twp, Hainesport Twp, Lumberton Twp, Mount Holly Twp

STATUS: Project received authorization to advertise on July 14, 2014; awarded the contract on July 31, 2014, and has been substantially completed. Concept Developmetn has also been completed.

Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements

COUNTY: Burlington

MUNICIPALITY: Moorestown Twp

STATUS: This project appears on the FY2016 NJ TIP with Preliminary Engineering phase in FY16 and Final Design, Right of Way, and Construction in the later fiscal years. Concept Development has been completed. A Public Information Center will be held in November 2016. Environmental document is expected to be completed in late summer 2020 followed by Final Design authorization at the end of 2020. Project expects to receive authorization to advertise in 2021 and award the contract in June 2023. It is estimated that this project will be substantially completed by late August 2024.

Route 42, Ardmore Ave to Camden County Line, Pavement

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: This project appears on the FY2016 NJ TIP with a Final Design phase in FY17, Right of Way phase in FY17, and Construction phase cash flowed to FY19 and FY20. Concept Development was completed in June 2015. It is expected that the project will have completed environment documents in November 2015, authorize Final Design in July 2016, receive authorization to advertise in the beginning of 2017, authorize Right of Way in March 2017, authorize Utility Work during late summer 2017, award the contract in early July 2018, and be substantially completed by on or after 2019.

FY 2015 MAJOR PROJECT STATUS

DVRPC

Route 42, Bridges over Blackwood Railroad Trail

COUNTY: Camden

MUNICIPALITY: Gloucester Twp

STATUS: Project is on schedule and appears on the FY2016 NJ TIP. Authorization of Preliminary Engineering is expected to occur on August 24, 2015. Concept Development will be completed in October 2015. A public information center will be held late fall 2016. Project expects to complete environmental documents mid-October 2020, follow by authorization of Final Design in mid-February 2021, receive authorization to advertise late summer 2021, award the contract in July 2023, and be substantially completed by end of October 2024.

Route 42, Northbound Bridge over Conrail (Abandoned)

COUNTY: Camden

MUNICIPALITY: Gloucester Twp

STATUS: On September 25, 2014, this project was combined into Route 42, Bridges over Blackwood Railroad Trail (DB #12313) (see DVRPC TIP Action NJ14-31).

Route 47, Grove St. to Route 130, Pavement

COUNTY: Gloucester

MUNICIPALITY: Glassboro Boro, Westville Boro, Deptford Twp

STATUS: This project appears on the FY2016 NJ TIP for Final Design in FY17 and Construction that is cash flowed in FY19 and FY20. Concept Development will be completed in October 2015 and a public information center will be held on October 28, 2015. It will complete environmental documentation at the end of November 2016, authorize Final Design in mid-October 2017, authorize Right of Way in summer of 2018. Project expects to receive authorization to advertise in April 2018, award the contract at the end of March 2020, and be substantially completed at the end of June 2021.

Route 70, Red Lion Road (CR 685) to Dakota Trail, Pavement

COUNTY: Burlington

MUNICIPALITY: Southampton Twp, Woodland Twp

STATUS: Concept Development was completed on October 15, 2013. Funding for Preliminary Engineering and Final Design have been authorized. Project appears on the FY2016 NJ TIP for construction in FY16 and FY17. Project expects to receive authorization to advertise early June 2016, award the contract mid-August 2016, and be substantially completed in fall 2017.

FY 2015 MAJOR PROJECT STATUS

DVRPC

Route 70, Route 38 to Cropwell Road

COUNTY: Camden, Burlington

MUNICIPALITY: Pennsauken Twp, Cherry Hill Twp, Evesham Twp

STATUS: This project appears in the FY2016 NJ TIP for Final Design in FY16, Right of Way in FY18, and Construction cash flowed in FY18 and FY19. A Public Information Center was held on June 15, 2015. Environment documentation is expected to be completed towards the end of 2015. Authorization of Final Design is expected in May 2016. Right of Way will be completed in 2018. Contract will be awarded in October 2018. Project is estimated to be substantially completed in January 2020.

Route 76/676, Bridge Deck Replacements

COUNTY: Camden

MUNICIPALITY: Camden City, Gloucester City

STATUS: This project appears on the FY2016 NJ TIP. Concept Development (CD) was initiated in December 2013 for deck replacements of three bridge structures: Rt 76 over Klemm Ave/Conrail/S. Branch (structure 1), Rt 76 over Main Branch (structure 2), and Rt 676 SB over Main Branch (structure 3). During CD, however, Klemm Ave structure (#1) was found to require a superstructure replacement. Since then, CD was re-initiated for the Klemm Ave structure (#1) and re-initiated for a new structure (#4), I-76 over Nicholson Road that has substandard cross slopes and the roadway centerline that needed to be revised. As a result, this project now encompasses the superstructure replacement and three bridge deck replacements (I-76 NB/SB over the Main Branch of Newton Creek and I-76 over Nicholson Road). It has also resulted in two new projects that are related to this project that appears in the FY2016 – 2019 NJ TIP, which must also complete Concept Development: Route 76, Bridges over Route 130 (DB #11326A) and Route 676, Bridges over North Branch of Newton Creek (DB #14322). The CD reports are expected to be completed towards the end of 2015. It is anticipated that a Final Design designer will be selected for the Rt 676 bridges (DB #14322). It is anticipated that a Preliminary Engineering designer will be selected for the Rt 76 over Rt 130 structures (DB #11326A).

Route 130, Brooklawn Circles

COUNTY: Camden

MUNICIPALITY: Brooklawn Boro

STATUS: Right of Way has been authorized. Project expects to receive authorization to advertise in September 2015, award contract by the end of October 2015, and be substantially completed around mid-January 2017.

FY 2015 MAJOR PROJECT STATUS

DVRPC

Route 130, Camden County, Drainage

COUNTY: Camden

MUNICIPALITY: Collingswood Boro

STATUS: On May 27, 2014, the NJDOT Capital Program Committee terminated the project. DVRPC and Camden County reached out to Collingswood on May 16, 2014 but no received response. DVRPC has notified this CPC decision to both county and municipality. Municipality also did not provide NJDOT with supporting data to show the road had frequent closures.

Route 130, Raccoon Creek Bridge Replacement and Pavement Rehabilitation

COUNTY: Gloucester

MUNICIPALITY: Logan Twp

STATUS: Project will receive authorization to advertise in September 2015, award contract in November 2015, and be substantially completed in April 2017.

Route 130, Westfield Ave. to Main Street

COUNTY: Mercer, Middlesex

MUNICIPALITY: East Windsor Twp, Cranbury Twp

STATUS: Project is on schedule and appears on the FY2016 NJ TIP. Final Design is expected to be authorized late September 2015. Right of Way and Utility work is needed. Construction will not occur until 2019 or later.

Route 168, Bridge over Big Timber Creek

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: Final Design and Right of Way have been authorized. Project appears on the FY2016 NJ TIP with construction still programmed in FY18. It is expected to be substantially completed by the end of April 2018.

Route 168, Merchant Street to Ferry Avenue, Pavement

COUNTY: Camden

MUNICIPALITY: Audubon Park Boro, Woodlynne Boro, Camden City

STATUS: This project appears on the FY2016 NJ TIP for Final Design in FY17 and construction in FY18. Concept Development and authorization for Preliminary Engineering have been completed. A second public information center was held on July 14, 2015. Environment documents are anticipated to be completed in mid-October 2015. Project expects to receive authorization to advertise late August 2017, award the contract in late November 2017, and be substantially completed around late January 2019.

Route 168, Newton Lake Dam

COUNTY: Camden

MUNICIPALITY: Oaklyn Boro, Camden City

STATUS: Project will receive authorization to advertise on August 24, 2015, award the contract end of October 2015, and be substantially completed in January 2017.

FY 2015 MAJOR PROJECT STATUS

DVRPC

Route 206, South Broad Street Bridge over Assunpink Creek

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: Project is on schedule and appears on the FY2016 NJ TIP. Final Design is expected to be authorized by the end of 2015. Project anticipates receiving authorization to advertise on April 26, 2017, awarding the contract on June 8, 2017, and be substantially completed by mid-July 2018.

Route 295/42, Missing Moves, Bellmawr

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: This project appears on the FY2016 NJ TIP for Construction from FY17 to FY21 at \$155.4 million total (almost \$5 million of the total are earmark funds). The environmental document was completed in September 2003. Preliminary Engineering and Right-of-Way have been authorized. Final Design is expected to be authorized in August 2015. Utility work is expected to be authorized in February 2016. Project expects to receive authorization to advertise in May 2017 with a substantial completion date of January 12, 2021.

Route 295/42/I-76, Direct Connection, Contract 2

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: Contract 2 was awarded in February 2014 and expects to be substantially completed in April 2018.

Route 295/42/I-76, Direct Connection, Contract 3

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: Contract 3 of the Direct Connection project appears on the FY2016 NJ TIP with Construction programmed from FY16 to FY19 at a total of \$230 million. It received authorization to advertise on August 5, 2016. Contract 3 is expected to be awarded at the end of October 2016 and to be substantially completed in April of 2020.

Route 295/42/I-76, Direct Connection, Contract 4

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: Contract 4 appears in the FY2016 NJ TIP with Construction programmed from FY19 to FY21 for a total of \$200 million. Environmental documents were completed in March 2009 and Final Design was authorized in September 2011. Authorization to advertise is expected to occur in November 2018; contract award is anticipated in February 2019; and substantial completion date is estimated to be March 2022.

FY 2015 MAJOR PROJECT STATUS

NJTPA

Greenville Yard and Lift Bridge – State-of-Good-Repair

COUNTY: Hudson

MUNICIPALITY: Jersey City

STATUS: Investments continue to rehabilitate infrastructure at Greenville and in Brooklyn that supports the existing Cross-Harbor rail carfloat service. The Port Authority's NYNJ Railroad has received the first two of three new locomotives for final testing. PANYNJ expects to award contracts this summer to construct two new carfloat barges and a permanent replacement for the float bridge at Greenville that was destroyed by Hurricane Sandy.

North Avenue Corridor Improvement Project (NACI)

COUNTY: Union

MUNICIPALITY: Elizabeth City

STATUS: Project implementation awaiting intergovernmental agreement.

PANY&NJ-NJDOT Project Program

COUNTY: Hudson, Essex

MUNICIPALITY: Jersey City, Newark City, Kearny Town

STATUS: Route 7 Wittpenn Bridge: Contract 1 - complete. Contract 2 - complete. Contract 3 (under construction) - 12/2014 bid - completion anticipated 10/2017. Contract 3A - CON authorization requested 6/2015 - completion anticipated 4/2018. Contract 4 - PS&E anticipated 5/2016 - CON authorization 6/2016. Route 139: Contract 3 - complete. Route 1&9T Extension: complete. Route 1&9 Pulaski Skyway: Contract 1 - complete. Contract 2 (under construction) - 6/2013 award - 3/2017 completion. Contract 3 (under construction) - 6/2013 award - 6/2015 completion. Contract 4 (under construction) - 3/2014 bid - 6/2016 completion.

Rumson Road over the Shrewsbury River, CR 520

COUNTY: Monmouth

MUNICIPALITY: Rumson Boro, Sea Bright Boro

STATUS: Project is in the Preliminary Engineering phase of work.

Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract A

COUNTY: Passaic

MUNICIPALITY: Little Falls Twp, Clifton City

STATUS: Environment: All DEP permits completed in 7/2014.

Plan: The project (Contract "A") design work was completed in 9/2014.

Row: The ROW was cleared in 1/2015.

Schedule: Authorization date anticipated 9/2015. CON complete 1/2018.

FY 2015 MAJOR PROJECT STATUS

NJTPA

Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract B

COUNTY: Passaic

MUNICIPALITY: Little Falls Twp, Clifton City

STATUS: Environment: All DEP related permits obtained in 7/2014 (as part of Contract A work).

Plan: This project is in final design.

Schedule: CON Authorization anticipated on 10/2017. CON complete 3/2020.

Route 37, Mathis Bridge Eastbound over Barnegat Bay

COUNTY: Ocean

MUNICIPALITY: Toms River Twp

STATUS: Under construction. CON authorized in 9/2014 and 2/2015. Completion anticipated in 4/2019.

Route 72, Manahawkin Bay Bridges, Contract 4

COUNTY: Ocean

MUNICIPALITY: Stafford Twp

STATUS: Contract 4: Award and construction will be done after the traffic is diverted onto the new bridge (Contract 2) - CON anticipated in 2/2016 with completion in 11/2018. Contract 5 (under construction) - 12/2014 awarded - completion in 12/2017. Contract 1 (under construction) - 12/2014 awarded - completion in 7/2017.

Route 80, WB, Pavement, Bergen & Passaic Counties

COUNTY: Passaic, Bergen

MUNICIPALITY: Various

STATUS: Environment: A portion of I-80 in Lodi is constructed over the Maywood Superfund site.

Project is in the Concept Development phase. The project will reconstruct approximately 9 miles of Route I-80 Westbound pavement. PE authorization anticipated 6/2017.

Route 206, Valley Road to Brown Avenue

COUNTY: Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: Final Design authorization anticipated in 11/2015, with completion in 12/2018.

FY 2015 MAJOR PROJECT STATUS

NJTPA

Route 206 Bypass, Mountain View Road to Old Somerville Road (Sections 14A & 15A) Contract B

COUNTY: Somerset

MUNICIPALITY: Hillsborough Twp

STATUS: This project addresses the areas immediately north and south of the Route 206 Bypass Contract A breakout project and includes the area between Mountain View Road and Hillsborough Road as well as the area between Amwell Road (CR 514) and Old Somerville Road.

Row: The right of way acquisition process is underway. Five new parcels will be required to accommodate the "Smart Solutions" changes. A sixth parcel has been placed on the National and State Registers of Historic Places and is also on the Green Acres Recreational and Open Space Inventory. A Green Acres scoping hearing was held in 8/2010.

Schedule: Advanced Utility Relocation construction for Contract B started in the summer of 2013. CON authorization expected in 3/2017 with completion in 8/2020.

Route 278, Goethals Bridge Replacement

COUNTY: Union

MUNICIPALITY: Elizabeth City

STATUS: Permanent construction began in May 2014 of the replacement bridge, which will have separate eastbound and westbound roadway decks. East- and westbound traffic will be switched over from the existing Goethals Bridge to the first completed span of the replacement bridge by yearend 2016, with substantial completion of the new crossing by yearend 2017. Demolition of the existing bridge in 2018 will complete the project.

Route 280, Route 21 Interchange Improvements

COUNTY: Essex, Hudson

MUNICIPALITY: Newark City, Harrison Town

STATUS: Environment: Riparian grant required to rebuild bulkhead. Permit approved. Final Design Submission 12/2013.
PS&E Submission 3/2015.
CON Advertisement 4/2015; 2/2019 completion.

Route 440, Bayonne Bridge Navigational Clearance Project

COUNTY: Hudson

MUNICIPALITY: Bayonne City

STATUS: Construction continues to rehabilitate the Bayonne Bridge roadway, including provision of 12-foot lanes, median safety divider, emergency shoulders, acceleration and deceleration lanes, full-length walkway/bikeway, future transit potential, and to improve the navigational clearance. The project is approximately 40 percent complete as of mid-2015. The Port Authority is committed to maximizing the environmental and economic benefits of providing port access for cleaner, more efficient, Post Panamax ships. The project goal is to remove the navigational obstruction as soon as possible, consistent with the scheduled completion of the Panama Canal in 2016. Full project completion is scheduled to follow in 2018.

FY 2015 MAJOR PROJECT STATUS

SJTPO

Route 48, Layton Lake Dam

COUNTY: Salem

MUNICIPALITY: Carneys Point Twp

STATUS: Under construction, anticipated completion date June 2018.

Route 54, Route 322 over Cape May Point Branch, Contract A

COUNTY: Atlantic

MUNICIPALITY: Folsom Boro

STATUS: Under construction; anticipated completion date September 2016.

FY 2015 MAJOR PROJECT STATUS

NJ TRANSIT

Bus Acquisition Program

COUNTY: Various

MUNICIPALITY: Various

Cruiser Bus Purchase (102 in) (1371) (Debt Service)

STATUS: Project Complete

Cruiser Bus Purchase Diesel Electric Hybrid (37)

STATUS: First bus received: Current Completion date: 8/15. Last bus received: Current Completion date: 2/16.

Bus Passenger Facilities/Park and Ride

COUNTY: Various

MUNICIPALITY: Various

Frank R. Lautenberg Ground Transp. Improv(Bus Livability)

STATUS: Current Completion date: 12/15.

Bus Support Facilities and Equipment

COUNTY: Various

MUNICIPALITY: Various

Howell Garage CNG Fill Station Expansion

STATUS: Current Completion Date 4/16

Cumberland County Bus Program

COUNTY: Cumberland

MUNICIPALITY: Various

Local-Cumberland Cty Bus Prog (Oper Assist) Outyears

STATUS: Anticipate FY14 and FY15 funds.

Delco Lead Safe Haven Storage and Re-inspection Facility Project

COUNTY: Various

MUNICIPALITY: Various

SANDY Delco Vehicle Storage

STATUS: Current Completion date: 6/21

Hoboken Long Slip Flood Protection Project

COUNTY: Various

MUNICIPALITY: Various

SANDY Hoboken Long Slip Fill-Improvement

STATUS: Current Completion date: 12/18

FY 2015 MAJOR PROJECT STATUS

NJ TRANSIT

Lackawanna Cutoff MOS Project

COUNTY: Morris, Sussex, Warren

MUNICIPALITY: Various

Lyndhurst Station Reconstruction

STATUS: This project is currently in the design phase. Current Completion date is 2/19.

Lackawanna Cut-off - Port Morris-Andover

STATUS: Current Completion date: 12/17.

Light Rail Vehicle Rolling Stock

COUNTY: Various

MUNICIPALITY: Various

Light Rail Vehicle Capacity Extenders-HBLR (25), NLR (10)

STATUS: Current completion date:11/16.

Hudson-Bergen LRT-MOS II

STATUS: Project Complete.

Hudson-Bergen LRT-MOS I

STATUS: Project Complete.

NLR Car Lease Payment (17)

STATUS: Debt service payments ongoing

NEC Elizabeth Intermodal Station Improvements

COUNTY: Union

MUNICIPALITY: Elizabeth City

STATUS: The anticipated advertisement date is 2/2016 with the project completion date in 12/2018.

Elizabeth Intermodal Station Reconstruction

STATUS: This project is currently in the design phase. Current Completion date is 12/18.

NEC Newark Intermodal

COUNTY: Essex

MUNICIPALITY: Newark City

STATUS: The anticipated project completion date for Platform Contract 2 is 4/2016. The Roof Contract 2 was completed in 11/2013.

Newark Penn Sta. Pltfrm A,B,C,D Roof,ITS,Psngr Amen Imprv

STATUS: This project is complete and is currently in the closeout phase.

FY 2015 MAJOR PROJECT STATUS

NJ TRANSIT

NJ TRANSIT Grid Project

COUNTY: Various

MUNICIPALITY: Various

SANDY NJ TRANSITGRID

STATUS: Current Completion date: 11/21

NJ TRANSIT Raritan River Drawbridge Replacement Project

COUNTY: Various

MUNICIPALITY: Various

SANDY Raritan River Bridge

STATUS: Current Completion date: 2/22

Perth Amboy Intermodal ADA Improvements

COUNTY: Middlesex

MUNICIPALITY: Perth Amboy City

Perth Amboy High Level Platform Construction

STATUS: Current Completion date 4/19

Preventive Maintenance-Bus

COUNTY: Various

MUNICIPALITY: Various

Multi-Level Coaches Option E,F (Additional 50)(Debt Service)

STATUS: Debt service payments ongoing

Dual Power Loco Purchase (4) (Debt Service)

STATUS: Debt service payments ongoing

SFY14 Preventive Maintenance-Rail (JARC Pass-Through)

STATUS: Ongoing

SFY16 and Beyond Preventive Maintenance-Bus

STATUS: Ongoing

FY 2015 MAJOR PROJECT STATUS

NJ TRANSIT

Preventive Maintenance-Rail

COUNTY: Various

MUNICIPALITY: Various

SFY16 and Beyond Preventive Maintenance-Rail

STATUS: Ongoing

Multi-Level Coaches Option D (Additional 37)(Debt Service)

STATUS: Debt service payments ongoing

Electric Loco Purchase (27)(Debt Service)

STATUS: Debt service payments ongoing

Multi-Level Coaches Option A,B,C (Additional 131)(Debt Service)

STATUS: Debt service payments ongoing

Rail Rolling Stock Procurement

COUNTY: Various

MUNICIPALITY: Various

Comet V Purchase (265 Cars) (Debt Service)

STATUS: Debt service payments ongoing

Dual Power Loco Purchase (22) (Debt Service)

STATUS: Debt service payments ongoing

Diesel Loco Purchase (33) (Debt Service)

STATUS: Debt service payments ongoing

Electric ALP-46 Locomotive Purchase (29) (Debt Service)

STATUS: Debt service payments ongoing

Multi-Level Power Cars (50)

STATUS: Project Complete 5/22

Section 5310 Program

COUNTY: Various

MUNICIPALITY: Various

Local-E and D Bus Purch Prog Outyears

STATUS: Anticipate FY14 and FY15 funds.

Section 5311 Program

COUNTY: Various

MUNICIPALITY: Various

Local-Rural Transit Program Contracts Outyears

STATUS: Anticipate FY14 and FY15 funds.

FY 2015 MAJOR PROJECT STATUS

NJ TRANSIT

Signals and Communications/Electric Traction Systems

COUNTY: Various

MUNICIPALITY: Various

Automatic Engine Start-Stop System (AESS) PL42

STATUS: Project Complete 2/15

Signal Renewal Long Branch to Bay Head

STATUS: Installation is progressing: Completion date is 9/18.

Gladstone Catenary Pole Resiliency

STATUS: Current Completion Date 1/18

SJ BRT/Avandale Park Ride

COUNTY: Camden

MUNICIPALITY: Winslow Twp

SJ BRT/Avandale Park Ride (Bus Livability)

STATUS: Current completion date: 7/17.

Small/Special Services Program

COUNTY: Various

MUNICIPALITY: Various

Local-East Windsor Comm Shuttle Oper Sppt (FY11-14)

STATUS: Current Completion date: 6/15.

Train Controls-Wayside Signals, Power & Communication Resiliency

COUNTY: Various

MUNICIPALITY: Various

SANDY Train Controls Resilience

STATUS: Current Completion date: 12/20

Transit Enhancements/Transp Altern Prog (TAP)/Altern Transit Improv (ATI)

COUNTY: Various

MUNICIPALITY: Various

Bus Signs/Shelters Maint/Upgrade Prog (FY14-17)

STATUS: Current Completion date: 6/17.