

FY 2017 MAJOR PROJECT STATUS

NJ TRANSIT

Bus Acquisition Program

COUNTY: Various

MUNICIPALITY: Various

Articulated Bus Replacement (85)

STATUS: Current Completion date 6/19.

Cruiser Bus Purchase (102 in) (1371) (Debt Service)

STATUS: Project Complete 2017

Cruiser Bus Purchase Diesel Electric Hybrid (37)

STATUS: Current Completion date 12/17.

CNG Cruiser Bus Replacement (24)

STATUS: Completed 2016.

Bus Passenger Facilities/Park and Ride

COUNTY: Various

MUNICIPALITY: Various

Frank R. Lautenberg Ground Transp. Improv (Bus Livability)

STATUS: Completed 2016.

Bus Support Facilities and Equipment

COUNTY: Various

MUNICIPALITY: Various

Howell Garage CNG Fill Station Expansion

STATUS: Current Completion Date 1/18

Cumberland County Bus Program

COUNTY: Cumberland

MUNICIPALITY: Various

Local-Cumberland Cty Bus Prog (Oper Assist) Outyears

STATUS: Ongoing program Anticipate FY18 funds.

Delco Lead Safe Haven Storage and Re-inspection Facility Project

COUNTY: Various

MUNICIPALITY: Various

SANDY - Delco Lead Storage and Inspection Facility

STATUS: Current Completion date: 4/22

FY 2017 MAJOR PROJECT STATUS

NJ TRANSIT

Hoboken Long Slip Flood Protection Project

COUNTY: Various

MUNICIPALITY: Various

SANDY - Long Slip Fill and Rail Enhancement

STATUS: Current Completion date: 11/22

Lackawanna Cutoff MOS Project

COUNTY: Morris, Sussex, Warren

MUNICIPALITY: Various

Lackawanna Cut-off - Port Morris-Andover

STATUS: Current Completion date: 10/20.

Light Rail Vehicle Rolling Stock

COUNTY: Various

MUNICIPALITY: Various

NLR Car Lease Payment (17)

STATUS: Completed in 2017.

Light Rail Vehicle Capacity Extenders-HBLR (25), NLR (10)

STATUS: Current completion date: 3/18

Lyndhurst Intermodal ADA Improvements

COUNTY: Bergen

MUNICIPALITY: Lyndhurst Twp

Lyndhurst Station Reconstruction

STATUS: This project is currently in the design phase. Current Completion date is 9/20.

NEC Elizabeth Intermodal Station Improvements

COUNTY: Union

MUNICIPALITY: Elizabeth City

Elizabeth Intermodal Station Reconstruction

STATUS: Current Completion date is 4/22.

NJ TRANSIT Grid Project

COUNTY: Various

MUNICIPALITY: Various

SANDY - NJ TRANSIT GRID

STATUS: Current Completion date: 5/23

FY 2017 MAJOR PROJECT STATUS

NJ TRANSIT

NJ TRANSIT Raritan River Drawbridge Replacement Project

COUNTY: Various

MUNICIPALITY: Various

SANDY - Signals and Communications Resilience

STATUS: Current Completion date: 1/21

Perth Amboy Intermodal ADA Improvements

COUNTY: Middlesex

MUNICIPALITY: Perth Amboy City

Perth Amboy High Level Platform Construction

STATUS: Current Completion date 5/21

Preventive Maintenance-Bus

COUNTY: Various

MUNICIPALITY: Various

Preventive Maintenance-Bus

STATUS: Ongoing

Multi-Level Coaches Option E,F (Additional 50)(Debt Service)

STATUS: Completed in 2017.

Preventive Maintenance-Rail (JARC Pass-Through)

STATUS: Ongoing

Dual Power Loco Purchase (4) (Debt Service)

STATUS: Completed in 2017.

Preventive Maintenance-Rail

COUNTY: Various

MUNICIPALITY: Various

Preventive Maintenance-Rail

STATUS: Ongoing

Multi-Level Coaches Option A,B,C (Additional 131)(Debt Service)

STATUS: Completed in 2017.

Electric Loco Purchase (27)(Debt Service)

STATUS: Completed in 2017.

Multi-Level Coaches Option D (Additional 37)(Debt Service)

STATUS: Completed in 2017.

FY 2017 MAJOR PROJECT STATUS

NJ TRANSIT

Rail Rolling Stock Procurement

COUNTY: Various

MUNICIPALITY: Various

Comet V Purchase (265 Cars) (Debt Service)

STATUS: Completed in 2017.

Dual Power Loco Purchase (22) (Debt Service)

STATUS: Debt service payments ongoing

Diesel Loco Purchase (33) (Debt Service)

STATUS: Completed in 2017.

Electric ALP-46 Locomotive Purchase (29) (Debt Service)

STATUS: Completed in 2017.

Multilevel III Purchase (113)

STATUS: Project Complete 10/24

PL42 Extended Life SOGR Program (33 Locomotives)

STATUS: Current Completion date 9/22.

Section 5310 Program

COUNTY: Various

MUNICIPALITY: Various

Local-E and D Bus Purch Prog Outyears

STATUS: Anticipate FY14 and FY15 funds.

Section 5311 Program

COUNTY: Various

MUNICIPALITY: Various

Local-Rural Transit Program Contracts Outyears

STATUS: Anticipate FY14 and FY15 funds.

Signals and Communications/Electric Traction Systems

COUNTY: Various

MUNICIPALITY: Various

West Summit Interlocking Improvement

STATUS: Current Completion date 11/20.

Gladstone Catenary Pole Resiliency

STATUS: Current Completion Date 12/17

Signal Renewal Long Branch to Bay Head

STATUS: Installation is progressing: Completion date is 9/19.

FY 2017 MAJOR PROJECT STATUS

NJ TRANSIT

SJ BRT/Avandale Park Ride

COUNTY: Camden

MUNICIPALITY: Winslow Twp

SJ BRT/Avandale Park Ride (Bus Livability)

STATUS: Current completion date: 8/18.

Small/Special Services Program

COUNTY: Various

MUNICIPALITY: Various

Local-East Windsor Comm Shuttle Oper Sppt (FY15-18)

STATUS: Current Completion date: 12/19.

Train Controls-Wayside Signals, Power & Communication Resiliency

COUNTY: Various

MUNICIPALITY: Various

SANDY - Signals and Communications Resilience

STATUS: Current Completion date: 1/21

Transit Enhancements/Transp Altern Prog (TAP)/Altern Transit Improv (ATI)

COUNTY: Various

MUNICIPALITY: Various

Bus Signs/Shelters Maint/Upgrade Prog (FY14-17)

STATUS: Current Completion date: 11/17.