

## FY 2019 MAJOR PROJECT STATUS

### DVRPC

#### Cooper's Poynt Roads Reconstruction Project (TIGER) {DBNUM: D1708; UPC: 173990}

**COUNTY:** Camden

**MUNICIPALITY:** Camden City

**STATUS:** TIGER agreement was executed in late 2018. The kick-off meeting for the professional services consultant was held on 7/31/19, and the pre-construction meeting was held in late August 2019.

#### Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM: D1710; UPC: 173920}

**COUNTY:** Mercer

**MUNICIPALITY:** Trenton City

**STATUS:** Local concept development report has been completed. Preliminary Engineering was authorized for \$1.486 million. Final Design and Construction remain funded in the FY2020 TIP/STIP. The Construction cost estimate is approximately \$39 million.

#### Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass {DBNUM: 01330A; UPC: 013301}

**COUNTY:** Mercer

**MUNICIPALITY:** Lawrence Twp, West Windsor Twp

**STATUS:** Construction was authorized in FY18 on 10/16/17 and 2/16/18. Construction work is underway.

#### Route 29, Cass Street to Calhoun Street, Drainage {DBNUM: 07319B; UPC: 123660}

**COUNTY:** Mercer

**MUNICIPALITY:** Trenton City

**STATUS:** Project remains funded in the FY2020 TIP/STIP with construction authorization anticipated for FY20.

#### Route 42, Bridges over Blackwood Railroad Trail {DBNUM: 12313; UPC: 123130}

**COUNTY:** Camden

**MUNICIPALITY:** Gloucester Twp

**STATUS:** Project remains funded in the FY2020 TIP/STIP with Construction expected for authorization in FY21.

## FY 2019 MAJOR PROJECT STATUS

### DVRPC

#### Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM: 12306; UPC: 123060}

**COUNTY:** Gloucester

**MUNICIPALITY:** Washington Twp

**STATUS:** Construction is delayed from FY19 to FY20 and remains funded in the FY2020 TIP/STIP. The project title has changed to "Route 42, Kennedy Ave. to Atlantic City Expressway" as shown in the FY2020 TIP/STIP. Per the region's feedback, the ITS system has extended approximately one mile from the original project limits, Ardmore Avenue at milepost 3.4 to just south of the Atlantic City Expressway/Route 168 interchange at milepost 6.34, to the intersections of Route 42 and Berlin Cross Keys Road at milepost 2.92 and Kennedy Avenue at milepost 2.09. These improvements will address local concerns regarding the operation of the traffic signal at the Berlin Cross Keys Road. NJDOT held a public information center on 7/25/2019. Final Design started in spring of 2018. Construction is anticipated to begin in the spring of 2021 and be substantially completed by spring of 2023.

#### Route 45, Bridge over Woodbury Creek {DBNUM: 14348; UPC: 143480}

**COUNTY:** Gloucester

**MUNICIPALITY:** Woodbury City

**STATUS:** Project remains funded in the FY2020 TIP/STIP. Final Design is expected for authorization in FY20, followed by Right of Way and Construction.

#### Route 47, Bridge over Big Timber Creek {DBNUM: 11371; UPC: 113710}

**COUNTY:** Gloucester, Camden

**MUNICIPALITY:** Westville Boro, Brooklawn Boro

**STATUS:** Project remains funded in the FY2020 TIP/STIP with Final Design expected for authorization in FY20 and Construction authorization in FY24.

#### Route 47, Grove St. to Route 130, Pavement {DBNUM: 12305; UPC: 123050}

**COUNTY:** Gloucester

**MUNICIPALITY:** Glassboro Boro, Westville Boro, Deptford Twp

**STATUS:** Construction is expected for FY24 authorization and remains funded in the FY2020 TIP/STIP.

#### Route 70, Route 38 to Cooper Avenue {DBNUM: 11338; UPC: 113380}

**COUNTY:** Camden, Burlington

**MUNICIPALITY:** Pennsauken Twp, Cherry Hill Twp, Evesham Twp

**STATUS:** Project remains funded in the FY2020 TIP/STIP. Construction cost substantially increased from \$62.5 million to \$146 million. A NJDOT public information center was held on 3/20/2019 for the NJ No Net Loss Reforestation Act Forum (because project will deforest approximately 1.55 acres of trees). Final Design is ongoing.

## FY 2019 MAJOR PROJECT STATUS

### DVRPC

#### Route 73, CR 721 to NJ Transit Bridge {DBNUM: 12418; UPC: 124180}

**COUNTY:** Camden  
**MUNICIPALITY:** Winslow Twp  
**STATUS:** Project remains funded in the FY2020 TIP/STIP. Preliminary Engineering is completed. ROW acquisitions and Final Design are both underway. Construction is expected to begin late 2019 and be substantially completed by the spring of 2024. Total project estimate, including construction and construction inspection/management, is currently at \$237 million.

#### Route 76, Bridges over Route 130 {DBNUM: 11326A; UPC: 148090}

**COUNTY:** Camden  
**MUNICIPALITY:** Gloucester City  
**STATUS:** Environmental document was completed in early August 2019. Final Design was encumbered on 5/29/2018 in FY18. Construction is expected to be substantially completed by 2023. Project remains funded in the FY2020 TIP/STIP.

#### Route 76/676 Bridges and Pavement {DBNUM: 11326; UPC: 113260}

**COUNTY:** Camden  
**MUNICIPALITY:** Camden City, Gloucester City  
**STATUS:** Final Design is currently pending authorization. Project remains funded in the FY2020 TIP/STIP for Construction, which has significantly increased to \$117 million

#### Route 130, Charleston Road/Cooper Street (CR 630) to Crafts Creek {DBNUM: 12415; UPC: 124150}

**COUNTY:** Burlington  
**MUNICIPALITY:** Willingboro Twp, Burlington Twp, Burlington City, Florence Twp  
**STATUS:** Construction is expected for FY19 authorization and is therefore not funded in the FY2020 TIP/STIP.

#### Route 168, Merchant Street to Ferry Avenue, Pavement {DBNUM: 10341; UPC: 103410}

**COUNTY:** Camden  
**MUNICIPALITY:** Audubon Park Boro, Woodlynne Boro, Camden City  
**STATUS:** Project remains funded in the FY2020 TIP/STIP with Construction expected for authorization in FY24.

#### Route 295, Route 195/29 to Route 1 {DBNUM: 14378; UPC: 143780}

**COUNTY:** Mercer  
**MUNICIPALITY:** Hamilton Twp, Lawrence Twp  
**STATUS:** Construction is expected for FY19 authorization and is therefore not funded in the FY2020 TIP/STIP.

## FY 2019 MAJOR PROJECT STATUS

### DVRPC

#### Route 295/38, Missing Moves, Mount Laurel {DBNUM: 191A; UPC: 009050}

**COUNTY:** Burlington

**MUNICIPALITY:** Mount Laurel Twp

**STATUS:** Project has returned to the Study and Development Program.

#### Route 295/42, Missing Moves, Bellmawr {DBNUM: 355A; UPC: 950541}

**COUNTY:** Camden, Gloucester

**MUNICIPALITY:** Bellmawr Boro, Westville Boro, Deptford Twp

**STATUS:** Preliminary Engineering is completed. ROW acquisitions and Final Design are both underway. Construction is expected to begin late 2019 and be substantially completed by the spring of 2024. Total project estimate, including construction and construction inspection/management, is currently at \$237 million. Project remains funded in the FY2020 TIP/STIP.

#### Route 295/42/I-76, Direct Connection, Contract 3 {DBNUM: 355D; UPC: 113020}

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** NHPP and NHFP-HWY funds for construction in FY19 were authorized on 5/3/2019. Substantial completion is anticipated to occur in early 2022. Therefore, Contract 3 is no longer funded in the FY2020 TIP/STIP.

#### Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM: 355E; UPC: 113030}

**COUNTY:** Camden

**MUNICIPALITY:** Bellmawr Boro, Mount Ephraim Boro

**STATUS:** Substantial completion of the last contract for the I-295/Route 42/I-76 Direct Connection project is anticipated to occur in summer of 2025. Project remains funded in the FY2020 TIP/STIP.

## FY 2019 MAJOR PROJECT STATUS

### NJTPA

#### **PANY&NJ-NJDOT Project Program {DBNUM: 11407; UPC: 114070}**

**COUNTY:** Hudson, Essex

**MUNICIPALITY:** Jersey City, Newark City, Kearny Town

**STATUS:** Wittpenn: Contracts 1-3 Complete. Contract 4-In CON; completion 6/2021.  
Route 139: complete.  
Route 1&9T New Road: Contract 2- In DES; CON Auth in 12/2019. Contract 3-In DES; ROW Auth in 6/2019. Contract 1-In DES; CON Auth in 5/2019.  
Pulaski: Contracts 1-4 Complete. Contracts 5-In CON; completion 8/2019. Contract 6-In DES; CON Auth in 11/2020. Contract 7-In CON; completion 2/2019. Contract 8-In DES; CON Auth in 12/2020. Contract 9-In DES; CON Auth in 5/2021.

#### **Port Newark Container Terminal (PNCT) Access Improvement and Expansion Project {DBNUM: N1501; UPC: 154370}**

**COUNTY:** Essex

**MUNICIPALITY:** Newark City

**STATUS:** Project has expended TIGER grant, and is utilizing a New Jersey EDA loan.

#### **Route 3 & Route 495 Interchange {DBNUM: 12386; UPC: 123860}**

**COUNTY:** Hudson

**MUNICIPALITY:** North Bergen Twp

**STATUS:** In Concept Development. Preliminary Engineering authorization anticipated in 7/2020.

#### **Route 3, Route 46, Valley Road and Notch/Rifle Camp Road Interchange, Contract B {DBNUM: 059B; UPC: 123020}**

**COUNTY:** Passaic

**MUNICIPALITY:** Little Falls Twp, Clifton City

**STATUS:** Construction authorization anticipated in 8/2019. Completion in 8/2023. This project has a Financial Plan.

#### **Route 3 EB, Bridge over Hackensack River & Meadowlands Parkway {DBNUM: 15430; UPC: 154300}**

**COUNTY:** Bergen, Hudson

**MUNICIPALITY:** East Rutherford Boro, Secaucus Town

**STATUS:** In Concept Development. Preliminary Engineering authorization anticipated in 4/2021.

#### **Route 4, Hackensack River Bridge {DBNUM: 02346; UPC: 023460}**

**COUNTY:** Bergen

**MUNICIPALITY:** Hackensack City, Teaneck Twp

**STATUS:** Preliminary Engineering authorization anticipated in 8/2019. Completion in 4/2025.

## FY 2019 MAJOR PROJECT STATUS

### NJTPA

#### Route 7, Kearny, Drainage Improvements {DBNUM: 93186; UPC: 950652}

**COUNTY:** Hudson  
**MUNICIPALITY:** Kearny Town  
**STATUS:** Final Design authorization in 8/2019. Construction authorization in 8/2021. Completion in 1/2023.

#### Route 34, CR 537 to Washington Ave., Pavement {DBNUM: 11307; UPC: 113070}

**COUNTY:** Monmouth, Middlesex  
**MUNICIPALITY:** Various  
**STATUS:** Preliminary Engineering authorization in 6/2019. Final Design authorization anticipated in 6/2021. Completion in 12/2024.

#### Route 72, Manahawkin Bay Bridges, Contract 1A & 1B {DBNUM: 11385; UPC: 113850}

**COUNTY:** Ocean  
**MUNICIPALITY:** Stafford Twp, Barnegat Twp, Ship Bottom Boro  
**STATUS:** In Final Design. Construction authorization anticipated in 7/2020. Completion in 10/2021. Utility relocation is a major component of this project. This project has a Financial Plan.

#### Route 80, Riverview Drive (CR 640) to Polify Road (CR 55) {DBNUM: 11415; UPC: 114150}

**COUNTY:** Passaic, Bergen  
**MUNICIPALITY:** Various  
**STATUS:** In Preliminary Engineering. Final Design authorization anticipated in 6/2021. Completion in 1/2028.

#### Route 80, Route 15 Interchange {DBNUM: 93139; UPC: 950442}

**COUNTY:** Morris  
**MUNICIPALITY:** Wharton Boro, Rockaway Twp  
**STATUS:** In Preliminary Engineering. Final Design authorization anticipated in 6/2020. Completion in 12/2025.

#### Route 206, Doctors Way to Valley Road {DBNUM: 780B; UPC: 108022}

**COUNTY:** Somerset  
**MUNICIPALITY:** Hillsborough Twp  
**STATUS:** In Final Design. Construction authorization anticipated in 2/2020. Completion in 6/2022. This project is part of a Financial Management Plan with DB# 779 and DB# 780A.

#### Route 206, Valley Road to Brown Avenue {DBNUM: 780A; UPC: 108021}

**COUNTY:** Somerset  
**MUNICIPALITY:** Hillsborough Twp  
**STATUS:** Final Design authorization anticipated in 6/2019. Completion in 12/2022. This project is included in a Financial Plan with DB# 779 and DB# 780B.

## FY 2019 MAJOR PROJECT STATUS

### NJTPA

#### Route 206 Bypass, Mountain View Road to Old Somerville Road (Sections 14A & 15A) Contract B {DBNUM: 779; UPC: 960597}

**COUNTY:** Somerset

**MUNICIPALITY:** Hillsborough Twp

**STATUS:** In Construction. Completion in 2/2021. This project is included in a Financial Plan with DB# 780A and DB# 780B.

#### Route 280, Route 21 Interchange Improvements {DBNUM: 00314; UPC: 003140}

**COUNTY:** Essex, Hudson

**MUNICIPALITY:** Newark City, Harrison Town

**STATUS:** Substantial completion in 2/2019. This project has a Financial Plan.

## FY 2019 MAJOR PROJECT STATUS

### SJTPO

#### Route 30, Bridge over Beach Thorofare {DBNUM: 14427; UPC: 144270}

**COUNTY:** Atlantic  
**MUNICIPALITY:** Atlantic City  
**STATUS:** CON phase still programmed for FY 2020. CON amount increased to \$18.3M.

#### Route 30, Bridge over Duck Thorofare {DBNUM: 14428; UPC: 144280}

**COUNTY:** Atlantic  
**MUNICIPALITY:** Atlantic City  
**STATUS:** All phases delayed; CON originally FY 2023, now programmed for FY 2026. New ROW phase added for FY 2022.

#### Route 30, Bridge over Newfound Thorofare {DBNUM: 16350; UPC: 163500}

**COUNTY:** Atlantic  
**MUNICIPALITY:** Atlantic City  
**STATUS:** Delayed; CON phase originally FY 2023, now programmed for FY 2027. CON amount increased to \$23.3M.

#### Route 30, Elwood Rd/Weymouth Rd (CR 623) to Haddon Ave. {DBNUM: 11337; UPC: 113370}

**COUNTY:** Atlantic  
**MUNICIPALITY:** Mullica Twp, Absecon City, Galloway Twp  
**STATUS:** Construction contract scheduled to be awarded 10/24/2019. Substantial Completion scheduled for 1/12/2021.

#### Route 40, Atlantic County, Drainage {DBNUM: 08371; UPC: 083710}

**COUNTY:** Atlantic  
**MUNICIPALITY:** Egg Harbor Twp, Atlantic City  
**STATUS:** CON phase delayed from FY 2020 to FY 2021. CON amount increased to \$20M.

#### Route 130, Plant Street to High Hill Road (CR 662) {DBNUM: 11414; UPC: 114140}

**COUNTY:** Salem, Gloucester  
**MUNICIPALITY:** Logan Twp, Pennsville Twp, Oldmans Twp, Carneys Point Twp  
**STATUS:** CON phase still programmed for FY 2020. CON amount increased to \$10.0M

#### Route 322, Route 50 to Leipzig Avenue {DBNUM: 12433; UPC: 124330}

**COUNTY:** Atlantic  
**MUNICIPALITY:** Hamilton Twp  
**STATUS:** CON phase delayed from FY 2019 to FY 2020; CON amount increased to \$15.2M.



# FY 2019 MAJOR PROJECT STATUS

## NJ TRANSIT

### Bus Acquisition Program {DBNUM: T111}

COUNTY: Various

MUNICIPALITY: Various

#### Articulated Bus Purchase (85) (Debt Service)

STATUS: Project Complete

#### Cruiser Bus Purchase (45ft) (67) (Debt Service)

STATUS: Project Complete

#### Cruiser Bus Replacements (1104)

STATUS: Current Completion date: 12/24.

#### Transit Bus Purchase (40ft) (192) (Debt Service)

STATUS: Current Completion date: 12/19.

### Bus Support Facilities and Equipment {DBNUM: T08}

COUNTY: Various

MUNICIPALITY: Various

#### Bus Signs/Shelters Maint/Upgrade Prog (FY14-18)

STATUS: Current Completion date: 09/21.

#### Howell Garage CNG Fill Station Expansion

STATUS: Current Completion Date 8/20.

### Cumberland County Bus Program {DBNUM: T170}

COUNTY: Cumberland

MUNICIPALITY: Various

#### Local-Cumberland Cty Bus Prog (Oper Assist) Outyears

STATUS: Current Completion date: 12/19.

### Delco Lead Safe Haven Storage and Re-inspection Facility Project {DBNUM: T907}

COUNTY: Various

MUNICIPALITY: Various

#### SANDY Delco Vehicle Storage

STATUS: Current Completion date: 12/24.

### Lackawanna Cutoff MOS Project {DBNUM: T535}

COUNTY: Morris, Sussex, Warren

MUNICIPALITY: Various

#### Lackawanna Cut-off - Port Morris-Andover

STATUS: Current Completion date: 12/25.

# FY 2019 MAJOR PROJECT STATUS

## NJ TRANSIT

### Light Rail Vehicle Rolling Stock {DBNUM: T550}

COUNTY: Various

MUNICIPALITY: Various

#### Light Rail Vehicle Capacity Extenders-HBLR (25), NLR (10)

STATUS: Current completion date: 4/20.

### NEC Elizabeth Intermodal Station Improvements {DBNUM: T600}

COUNTY: Union

MUNICIPALITY: Elizabeth City

#### Elizabeth Intermodal Station Reconstruction

STATUS: Current Completion date is 12/22.

### Perth Amboy Intermodal ADA Improvements {DBNUM: T620}

COUNTY: Middlesex

MUNICIPALITY: Perth Amboy City

#### Perth Amboy High Level Platform Construction

STATUS: Current Completion date 10/23

### Preventive Maintenance-Bus {DBNUM: T135}

COUNTY: Various

MUNICIPALITY: Various

#### Preventive Maintenance - Bus

STATUS: Ongoing

### Preventive Maintenance-Rail {DBNUM: T39}

COUNTY: Various

MUNICIPALITY: Various

#### Preventive Maintenance - Rail

STATUS: Ongoing

#### Preventive Maintenance - Rail (JARC)

STATUS: Ongoing

### Rail Rolling Stock Procurement {DBNUM: T112}

COUNTY: Various

MUNICIPALITY: Various

#### Dual Power Loco Purchase (22) (Debt Service)

STATUS: Ongoing

#### Multi-Level Power Cars (113)

STATUS: Current Completion date: 12/26.

#### PL42 Extended Life SOGR Program (33 Locomotives)

STATUS: Current Completion date: 3/26.

# FY 2019 MAJOR PROJECT STATUS

## NJ TRANSIT

### Rail Support Facilities and Equipment {DBNUM: T37}

COUNTY: Various

MUNICIPALITY: Various

#### SANDY Hoboken Long Slip Fill-Improvement

STATUS: Current Completion date: 4/24

### Section 5310 Program {DBNUM: T150}

COUNTY: Various

MUNICIPALITY: Various

#### Local-E and D Bus Purch Prog Outyears

STATUS: Ongoing

### Section 5311 Program {DBNUM: T151}

COUNTY: Various

MUNICIPALITY: Various

#### Local-Rural Transit Program Contracts Outyears

STATUS: Ongoing

### Signals and Communications/Electric Traction Systems {DBNUM: T50}

COUNTY: Various

MUNICIPALITY: Various

#### Gladstone Catenary Pole Resiliency

STATUS: Project Complete

#### SANDY - Signals and Communication Resilience

STATUS: Current Completion date: 6/22

#### SANDY NJ TRANSITGRID

STATUS: Current Completion date: 10/24

#### SANDY Replacement Mason/Bulding 9 Substation

STATUS: Completion date is 6/22.

#### Signal Renewal Long Branch to Bay Head

STATUS: Completion date is 12/19.

#### West Summit Interlocking Improvement

STATUS: Current Completion date: 9/22.

### SJ BRT/Avandale Park Ride {DBNUM: T630}

COUNTY: Camden

MUNICIPALITY: Winslow Twp

#### SJ BRT/Avandale Park Ride (Bus Livability)

STATUS: Current completion date: 12/19.

## FY 2019 MAJOR PROJECT STATUS

### NJ TRANSIT

#### Small/Special Services Program {DBNUM: T120}

COUNTY: Various

MUNICIPALITY: Various

#### Local-East Windsor Comm Shuttle Oper Sppt (FY15-18)

STATUS: Completion date: 12/19.