

Delaware Valley Regional Planning Commission (DVRPC)

Major Project Status Report State Transportation Improvement Program (STIP) for New Jersey (FY2010 - 2013)

Federal regulations require that the STIP list major projects from the previous STIP and identify any significant delays in the planned implementation. The following is a list of major projects from the FY2009-2012 STIP.

DBNUM	County	Project Title	Project Status
D9902	Burlington	Hanover Street Bridge over Rancocas Creek, CR 616	Construction deferred to FY2012
252A1	Burlington	Route 70, Route 38 to Route 73, Operational and Safety Improvements	Project has been split into two new projects: 252A1 with 252A1B, which is expected to begin FA in 2010
94068	Burlington	Route 73, Fox Meadow Road/Fellowship Road	Construction began in March 2009
567	Burlington	Route 73/70, Marlton Circle Elimination (5)	Construction began in March 2009
01356	Burlington	Route 130, Craft's Creek Bridge	Project currently in final design; construction has been deferred to FY11
02309	Burlington	Route 130, Crystal Lake Dam	Project currently in preliminary design; final design has been deferred to FY11
94024	Burlington	Route 206, Assiscunk Creek Bridge Replacement (40)	Project under construction; scheduled to be complete by December 15, 2009
03326	Burlington	Route 295, Route 130 to Route 29/I-195 Interchange, Resurfacing	Under construction
D9903	Burlington	Smithville Road Bridge over Rancocas Creek, CR 684	Project currently in design; right of way has been deferred until FY10
07303	Camden	Campbell Revitalization Area, Camden	Project on hold
9377	Camden	Route 30, Cooper River Drainage Improvements	Under construction
93263	Camden	Route 30, Warwick Road to Jefferson Avenue	Final design and right of way are scheduled to begin by the end of 2009; construction has been deferred to FY12
00349	Camden	Route 42, Grenloch-Little Gloucester Road (AKA College Road) (CR 673)	Under construction
252B2	Camden	Route 70, Covered Bridge Road, Intersection Improvements	Project has been combined with 252B3, which is expected to begin FA in 2010
252B1	Camden	Route 70, Kingston Road, Intersection Improvements	Project has been combined with 252B3, which is expected to begin FA in 2010
X227A1	Camden	Route 168, Benigno Boulevard	Construction has been deferred to FY12 because right of way funds were not available in July 2008

DBNUM	County	Project Title	Project Status
355	Camden	Route 295/42/I-76, Direct Connection, Camden County	Project to be rescored. Which will result in at least a 7 year delay for construction
D0503	Gloucester	Egg Harbor Road, Hurffville-Cross Keys Road to Hurffville-Grenloch Road, CR 630	Right of way has been delayed until FY11
D0807	Gloucester	Kings Highway, Resurfacing & Safety Improvements (CR 551)	Under construction
97050	Gloucester	Route 45, Swedesboro-Franklinville Road (CR 538)	Under construction
00372	Gloucester	Route 295, Gloucester/Camden Rehabilitation, Route 45 to Berlin-Haddonfield Road	Under construction
04321	Gloucester	Route 295, Paulsboro Brownfields Access	Project is still in Study and Development
D0808	Gloucester	Tanyard Road, Resurfacing & Safety Improvements (CR 663)	Under construction
04316	Mercer	Route 1 Business, Brunswick Circle to Texas Avenue	Project is currently in conceptual design which is expected to be completed by February 2010. Construction has been deferred to FY12
031A	Mercer	Route 1, Millstone River, Bridge Replacement	Under construction
551B	Mercer	Route 29, Delaware River Pedestrian/Bike Path, Stacy Park to Assunpink Creek	The project is on hold and will be addressed in the Route 29 Boulevard Project currently under development.
9101	Mercer	Route 33, Conrail Bridge Removal	Under construction
9194A	Mercer	Route 95, Reed Road Wetland Mitigation Site	Project was terminated in April 2009
L064	Mercer	Route 206, South Broad Street Bridge over Assunpink Creek	Project is currently in preliminary design. Construction is expected to begin in January 2010
326	Mercer	Route 206, Stony Brook Bridges	Project was terminated in January 2009
99362A	Mercer	Trenton Amtrak Bridges Detour Route	Project on hold as DB# 99362 has been rescored.