

FY 2019 MAJOR PROJECT STATUS

DVRPC

Cooper's Poynt Roads Reconstruction Project (TIGER) {DBNUM: D1708; UPC: 173990}

COUNTY: Camden

MUNICIPALITY: Camden City

STATUS: TIGER agreement was executed in late 2018. The kick-off meeting for the professional services consultant was held on 7/31/19, and the pre-construction meeting was held in late August 2019.

Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek {DBNUM: D1710; UPC: 173920}

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: Local concept development report has been completed. Preliminary Engineering was authorized for \$1.486 million. Final Design and Construction remain funded in the FY2020 TIP/STIP. The Construction cost estimate is approximately \$39 million.

Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass {DBNUM: 01330A; UPC: 013301}

COUNTY: Mercer

MUNICIPALITY: Lawrence Twp, West Windsor Twp

STATUS: Construction was authorized in FY18 on 10/16/17 and 2/16/18. Construction work is underway.

Route 29, Cass Street to Calhoun Street, Drainage {DBNUM: 07319B; UPC: 123660}

COUNTY: Mercer

MUNICIPALITY: Trenton City

STATUS: Project remains funded in the FY2020 TIP/STIP with construction authorization anticipated for FY20.

Route 42, Bridges over Blackwood Railroad Trail {DBNUM: 12313; UPC: 123130}

COUNTY: Camden

MUNICIPALITY: Gloucester Twp

STATUS: Project remains funded in the FY2020 TIP/STIP with Construction expected for authorization in FY21.

FY 2019 MAJOR PROJECT STATUS

DVRPC

Route 42, Kennedy Ave. to Atlantic City Expressway {DBNUM: 12306; UPC: 123060}

COUNTY: Gloucester

MUNICIPALITY: Washington Twp

STATUS: Construction is delayed from FY19 to FY20 and remains funded in the FY2020 TIP/STIP. The project title has changed to "Route 42, Kennedy Ave. to Atlantic City Expressway" as shown in the FY2020 TIP/STIP. Per the region's feedback, the ITS system has extended approximately one mile from the original project limits, Ardmore Avenue at milepost 3.4 to just south of the Atlantic City Expressway/Route 168 interchange at milepost 6.34, to the intersections of Route 42 and Berlin Cross Keys Road at milepost 2.92 and Kennedy Avenue at milepost 2.09. These improvements will address local concerns regarding the operation of the traffic signal at the Berlin Cross Keys Road. NJDOT held a public information center on 7/25/2019. Final Design started in spring of 2018. Construction is anticipated to begin in the spring of 2021 and be substantially completed by spring of 2023.

Route 45, Bridge over Woodbury Creek {DBNUM: 14348; UPC: 143480}

COUNTY: Gloucester

MUNICIPALITY: Woodbury City

STATUS: Project remains funded in the FY2020 TIP/STIP. Final Design is expected for authorization in FY20, followed by Right of Way and Construction.

Route 47, Bridge over Big Timber Creek {DBNUM: 11371; UPC: 113710}

COUNTY: Gloucester, Camden

MUNICIPALITY: Westville Boro, Brooklawn Boro

STATUS: Project remains funded in the FY2020 TIP/STIP with Final Design expected for authorization in FY20 and Construction authorization in FY24.

Route 47, Grove St. to Route 130, Pavement {DBNUM: 12305; UPC: 123050}

COUNTY: Gloucester

MUNICIPALITY: Glassboro Boro, Westville Boro, Deptford Twp

STATUS: Construction is expected for FY24 authorization and remains funded in the FY2020 TIP/STIP.

Route 70, Route 38 to Cooper Avenue {DBNUM: 11338; UPC: 113380}

COUNTY: Camden, Burlington

MUNICIPALITY: Pennsauken Twp, Cherry Hill Twp, Evesham Twp

STATUS: Project remains funded in the FY2020 TIP/STIP. Construction cost substantially increased from \$62.5 million to \$146 million. A NJDOT public information center was held on 3/20/2019 for the NJ No Net Loss Reforestation Act Forum (because project will deforest approximately 1.55 acres of trees). Final Design is ongoing.

FY 2019 MAJOR PROJECT STATUS

DVRPC

Route 73, CR 721 to NJ Transit Bridge {DBNUM: 12418; UPC: 124180}

COUNTY: Camden

MUNICIPALITY: Winslow Twp

STATUS: Project remains funded in the FY2020 TIP/STIP. Preliminary Engineering is completed. ROW acquisitions and Final Design are both underway. Construction is expected to begin late 2019 and be substantially completed by the spring of 2024. Total project estimate, including construction and construction inspection/management, is currently at \$237 million.

Route 76, Bridges over Route 130 {DBNUM: 11326A; UPC: 148090}

COUNTY: Camden

MUNICIPALITY: Gloucester City

STATUS: Environmental document was completed in early August 2019. Final Design was encumbered on 5/29/2018 in FY18. Construction is expected to be substantially completed by 2023. Project remains funded in the FY2020 TIP/STIP.

Route 76/676 Bridges and Pavement {DBNUM: 11326; UPC: 113260}

COUNTY: Camden

MUNICIPALITY: Camden City, Gloucester City

STATUS: Final Design is currently pending authorization. Project remains funded in the FY2020 TIP/STIP for Construction, which has significantly increased to \$117 million

Route 130, Charleston Road/Cooper Street (CR 630) to Crafts Creek {DBNUM: 12415; UPC: 124150}

COUNTY: Burlington

MUNICIPALITY: Willingboro Twp, Burlington Twp, Burlington City, Florence Twp

STATUS: Construction is expected for FY19 authorization and is therefore not funded in the FY2020 TIP/STIP.

Route 168, Merchant Street to Ferry Avenue, Pavement {DBNUM: 10341; UPC: 103410}

COUNTY: Camden

MUNICIPALITY: Audubon Park Boro, Woodlynne Boro, Camden City

STATUS: Project remains funded in the FY2020 TIP/STIP with Construction expected for authorization in FY24.

Route 295, Route 195/29 to Route 1 {DBNUM: 14378; UPC: 143780}

COUNTY: Mercer

MUNICIPALITY: Hamilton Twp, Lawrence Twp

STATUS: Construction is expected for FY19 authorization and is therefore not funded in the FY2020 TIP/STIP.

FY 2019 MAJOR PROJECT STATUS

DVRPC

Route 295/38, Missing Moves, Mount Laurel {DBNUM: 191A; UPC: 009050}

COUNTY: Burlington

MUNICIPALITY: Mount Laurel Twp

STATUS: Project has returned to the Study and Development Program.

Route 295/42, Missing Moves, Bellmawr {DBNUM: 355A; UPC: 950541}

COUNTY: Camden, Gloucester

MUNICIPALITY: Bellmawr Boro, Westville Boro, Deptford Twp

STATUS: Preliminary Engineering is completed. ROW acquisitions and Final Design are both underway. Construction is expected to begin late 2019 and be substantially completed by the spring of 2024. Total project estimate, including construction and construction inspection/management, is currently at \$237 million. Project remains funded in the FY2020 TIP/STIP.

Route 295/42/I-76, Direct Connection, Contract 3 {DBNUM: 355D; UPC: 113020}

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: NHPP and NHFP-HWY funds for construction in FY19 were authorized on 5/3/2019. Substantial completion is anticipated to occur in early 2022. Therefore, Contract 3 is no longer funded in the FY2020 TIP/STIP.

Route 295/42/I-76, Direct Connection, Contract 4 {DBNUM: 355E; UPC: 113030}

COUNTY: Camden

MUNICIPALITY: Bellmawr Boro, Mount Ephraim Boro

STATUS: Substantial completion of the last contract for the I-295/Route 42/I-76 Direct Connection project is anticipated to occur in summer of 2025. Project remains funded in the FY2020 TIP/STIP.