

FY 2021 DRAFT MAJOR PROJECT STATUS

SJTPO

Route 30, Bridge over Beach Thorofare {DBNUM: 14427; UPC: 144270}

COUNTY: Atlantic
MUNICIPALITY: Atlantic City
STATUS: CON phase authorized in FFY 20. CON amount increased from \$18.3M to \$21.5M

Route 30, Bridge over Duck Thorofare {DBNUM: 14428; UPC: 144280}

COUNTY: Atlantic
MUNICIPALITY: Atlantic City
STATUS: PE authorized for ; CON was programmed in FFY 2023, then FFY 2026, now FFY 2028. Estimated CON is \$14.43M

Route 30, Bridge over Newfound Thorofare {DBNUM: 16350; UPC: 163500}

COUNTY: Atlantic
MUNICIPALITY: Atlantic City
STATUS: Delayed; CON phase originally FFY 2023, then programmed for FFY 2027, now programmed back to FFY 2025. CON amount estimated at \$28.6M

Route 30, Elwood Rd/Weymouth Rd (CR 623) to Haddon Ave. {DBNUM: 11337; UPC: 113370}

COUNTY: Atlantic
MUNICIPALITY: Mullica Twp, Absecon City, Galloway Twp
STATUS: This project was programmed for CON in FY 19, and was submitted for authorization in September of 2019. Unfortunately, there were not enough funds at the time. Project later authorized in FFY2020 for \$32.758M

Route 40, Atlantic County, Drainage {DBNUM: 08371; UPC: 083710}

COUNTY: Atlantic
MUNICIPALITY: Egg Harbor Twp, Atlantic City
STATUS: CON phase delayed from FFY 2020 to FFY 2024. CON amount from to \$20M to \$27.59M

Route 47, Bridge over Menantico Creek {DBNUM: 16346; UPC: 163460}

COUNTY: Cumberland
MUNICIPALITY: Maurice River Twp
STATUS: Route 47, Bridge over Menantico Creek programmed for \$15.92M in FFY 2028

Route 49, Bridge over Maurice River {DBNUM: 15314; UPC: 153140}

COUNTY: Cumberland
MUNICIPALITY: Millville City
STATUS: Route 49, Bridge over Maurice River programmed for \$11.90M in FFY 2023

FY 2021 DRAFT MAJOR PROJECT STATUS

SJTPO

Route 50, Bridge over Cedar Swamp Creek {DBNUM: 17329; UPC: 173290}

COUNTY: Cape May

MUNICIPALITY: Upper Twp

STATUS: Route 50, Bridge over Cedar Swamp Creek programmed for \$25.58M in FFY 2024

Route 130, Plant Street to High Hill Road (CR 662) {DBNUM: 11414; UPC: 114140}

COUNTY: Salem, Gloucester

MUNICIPALITY: Logan Twp, Pennsville Twp, Oldmans Twp, Carneys Point Twp

STATUS: CON phase authorized in FFY 2020 for \$21.4M